## CONCRETE FOUNDATION WALL INSPECTION

| Permit    | #          |            | Date:                       |                                      |
|-----------|------------|------------|-----------------------------|--------------------------------------|
| Address   | s <b>:</b> |            | Contractor:                 |                                      |
|           |            | C          | OPY RIGHTS VILLAGE OF FOUR  | SEASONS                              |
|           |            |            | REVISED SEPTEMBER 2012      |                                      |
| Building  | inspection | on verific | ation points to comply with | 2012 IRC.                            |
| 1. Concre | ete and ma | asonry fou | ndation walls shall be cons | tructed per R404.1.                  |
| Code comp | oliant     | <>         | Non-Compliant               | <>                                   |
| 2. Wall t | chickness  | verified   | to plan and supported per R | 404.1.1(1-9), R404.1.5 and ARC-      |
| Code comp | oliant     | <>         | Non-Compliant               | <>                                   |
| 3 .Placem | ment of re | einforceme | nt and quantity, per R404.1 | .2(1-9)                              |
| Code comp | oliant     | <>         | Non-Compliant               | <>                                   |
| 4. All fo | ooting sto | eps, off s | ets and corners must be rad | iuses per plan ACI 318-05 R7.2       |
| Code comp | oliant     | <>         | Non-Compliant               | <>                                   |
| 5. Interi | or of for  | rms must b | e clear of release agent an | d debris in form area.               |
| Code comp | oliant     | <>         | Non-Compliant               | <>                                   |
| 6. Forms  | shall be   | properly : | braced or tied together to  | maintain position and shape per ACR- |
| Code comp | oliant     | <>         | Non-Compliant               | <>                                   |

| 7. Forms shall be left in place for a period of 24 hours per ACI-318 6.2. Absolutely no |
|---|
| raking of walls.  |
| Code compliant <> Non-Compliant <>  |
| 8. Sleeves for water and septic pipes shall be in accordance with P2603.4 & ACI-05 6.3  |
| Code compliant <> Non-Compliant <>  |
| 9. Back fill shall not be placed against the wall until the wall has sufficient         |
| strength and has been anchored to the floor above per R404.1.7                          |
| Code compliant <> Non-Compliant <>  |
| 10. Crawl space access per 408.4 debris removal per R408.5 and finished grade per       |
| R408.6  |
| Code compliant <> Non-Compliant <>  |
| Comments:   |
|   |
| Approved for concrete placement <> Inspector:   |